

**KINGSTON WATERFRONT BOA
 DETAILED SEQR PROCESS / SCHEDULE
 Revised April 7, 2015**

SEQR PROCESS STEP / DELIVERABLE	MIN./MAX. TIMEFRAME	APPROX. START*	APPROX. COMPLETION*
Environmental Assessment Form (EAF)	completed		11-10-2014
Solicitation for lead agency status	30 days min.	01-6-2015	12-19-2014
Assume Lead Agency and issue Positive Declaration and Notice of Public Scoping		02-06-2015	
Draft Scoping Document - available for public review	20 days min.	02-12-2015	3-10-2015
Begin Agency Consultation - NY SHPO - NYSDEC Natural Heritage Program - USFWS		01-6-2015	
Conduct Public Scoping Session		2-24-2015	2-24-2015
finalize Scoping Document	60 days max.	2-12-2015	3-31-2015
Deliverable: Draft BOA Plan/GEIS	No time frame	4-6-2015	9-14-2015
City and DOS Review		9-14-2015	10-02-2015
City Determines Draft BOA Plan/GEIS is Complete and Ready for Public Review - Resolution and Notice of Complete DGEIS		11-2-2015	11-2-2015
Public Comment Period	30 days min.	11-2-2015	12-2-2015
SEQR Public Hearing on Draft BOA Plan/GEIS		11-19-2015	
Prepare Final BOA Plan/GEIS		12-2-2015	1-18-2016
Notice of Completion of Final BOA Plan/GEIS		1-18-2016	
Findings Statement or Negative Declaration**	10 days min.	1-18-2016	1-28-2016

* NOTES:

*all dates are approximate, based on minimum/maximum timeframes and are subject to change due to the time necessary for City and agencies to complete reviews and issue notices.

** If, after reviewing the Draft BOA Plan and GEIS, the City determines that there would be no potentially significant, adverse environmental impacts as a result of the plan's adoption, the City may issue a Negative Declaration based on the draft GEIS.